

**2008 BOND**  
**CONSTRUCTION PROGRESS REPORTS**  
**April 16, 2009**

**ORR ELEMENTARY SCHOOL**

**DENSON**

Manholes on the rerouted 36" storm drain have been poured.

Mass excavation for the building and paving areas continues

Excavation for the foundations for the retaining walls is underway at Area A, Court Yard and Area C and select fill is being placed under the footing.

Foundation concrete work is underway and will continue for the next several weeks.

**CLARKSTON ELEMENTARY SCHOOL**

**RPR**

Building mass excavation is complete.

Building Pad has been completed at Area A and all but under gym in Area B.

Excavation for foundations has started

Reinforcing steel for foundations has been delivered to site and is being fabricated.

Reinforcing is being placed in footings and 1<sup>st</sup> foundation concrete pour of 500lf has been made.

Masonry foundation walls are being installed

Underground Electric and Plumbing have started at building slab Area A.

1<sup>st</sup> slab pour in Area A will be within a week to 10 days.

## **WOODS ELEMENTARY SCHOOL**

### **DENSON**

The site has been cleared and vegetation has been removed.

Select fill is being placed and compacted this will continue for the next few weeks.

One area at the south end of Area A has soil that requires the installation of Geogrid and crushed stone, this work has started.

Concrete foundation work is underway.

Underground Electrical and Plumbing work under building slab is starting.

## **JONES/BOSHEARS SCHOOL**

### **DENSON**

Site-work bid package contract was approved on March 26, 2009 and work clearing the property was started on March 27.

Trees and underbrush have been cleared

Site grading has started

Berms at detention pond are being built

Building package bids were received on April 9, 2009

Site grading will continue and underground deep utilities will start during the next month.

## **GRIFFIN ELEMENTARY SCHOOL**

Architectural plans were 100 % complete excluding civil and structural drawings. Currently, Civil and Structural engineers have been put on hold until further notice.

Waiting on final decision on site location. .