

2008 BOND

CONSTRUCTION PROGRESS REPORTS

June 18, 2009

ORR ELEMENTARY SCHOOL

DENSON

Building Pads Complete. Foundation wall Backfill is nearing completion.

Foundation footings are being placed in all areas.

Masonry grade beams are underway in all areas.


Underground plumbing and Electrical are being installed in Areas A & B.

First slab pour in Area A is scheduled for June 18th.


Structural steel delivery and erection are scheduled to start the week of 6-22-09.

The next month's progress will be the completion of all concrete slabs and the continuation of structural steel erection.

A. W. ORR



FIRST FLOOR
NORTH KEY PLAN



SECOND FLOOR
NORTH KEY PLAN

2008 BOND

CONSTRUCTION PROGRESS REPORTS

June 18, 2009

CLARKSTON ELEMENTARY SCHOOL

RPR

Structural steel erection in Area A started 5-26-09.

Backfill of Court Yard and Gym retaining walls are nearing completion.

Installation of 2nd floor decking in area A is underway.


Floor slab in kitchen and cafeteria has been completed.

Structural steel for Area B is scheduled for delivery the week of 6-15-09.


Foundations for connecting bridge have been completed.

Progress for the next month will be the continuation of structural steel erection, completion of all building slabs on grade and starting placement of 2nd floor slabs.

CLARKSTON



 NORTH KEY PLAN



 SECOND FLOOR KEY PLAN

2008 BOND

CONSTRUCTION PROGRESS REPORTS

June 18, 2009

WOODS ELEMENTARY SCHOOL

DENSON

Concrete foundation walls are complete and backfill is underway.

Building pads are complete.


Foundations and underground Electrical and Plumbing are underway in Areas C, B & A.

Masonry work for foundation walls and grade beams is underway.


Structural steel delivery and erection are scheduled to start the week of 6-22-09.

Progress for the next month will be the completion of the building slabs on grade and continuation of structural steel erection.

ANDY WOODS



← NORTH
FIRST FLOOR
KEY PLAN



← NORTH
SECOND FLOOR
KEY PLAN

2008 BOND

CONSTRUCTION PROGRESS REPORTS

June 18, 2009

JONES/BOSHEARS SCHOOL

DENSON

Building pads are complete and foundations in Areas E & F are complete.

Foundations are being placed in Areas C & D and underground plumbing and electrical are started.

First slab pour in Areas E & F is scheduled for 6-12-09.

Earthwork for all building pads is complete.

Construction of the loop road is underway.

Underground water and debris continues to be a problem and corrections are being made as needed.

Progress for the next month will be the continuation of building foundations and slabs and the start of structural steel erection.

